

**BRUHATH BANGALORE MAHANAGARA PALIKE
YELAHANKA ZONE, BANGALORE**

Completion Certificate

1	Name of Work	PACKAGE 3 INCLUDES 4 WORKS OF RS. 249.00 LAKHS 1.Improvements to CA sites providing Chain link fencing in Coffee board layout and surrounding areas in ward No.07, Byatarayanapura 2. Improvements to CA sites providing Chain link fencing in Jakkur, Jakkur Layout and surrounding areas in ward No.07, Byatarayanapura 3 Improvements to roads and footpaths Vinayaka Layout 1st stage, Vinayaka Layout 2nd stage and Amruthanagara in ward No.07, Byatarayanapura 4. Construction and improvements of toilets in Sahakaranagar, Byatarayanapura surrounding areas in ward No. 07, Byatarayanapura			
2	Estimate Cost and Accepted Tender Cost	Est. Cost Rs.	249.00 lakhs	Accepted Tender Cost	24849920.51
3	Sanctioned Estimate No. & Dt.	AS No.	166,167,168,169/17-18 Dt:12.01.2018	TS No.	509,510,511,512/17-18 Dt:12.01.2018
4	Head of Account	P3292, 3296, 3294			
5	Work order no and date	BBMP/EE/BTP/WO/72/2018-19 Date: 26.07.2018			
6	Entrustment No. & Dt:	72/2018-19 Date: 26.07.2018			
7	Work Code/Job Code No.	007-18-000017, 007-18-000018, 007-18-000009, 007-18-000015			
8	Name of Contractor	Sri. B.B.Umesh, Bangalore			
9	Time stipulated for completion of	4 Months			
10	Delay in execution of work	modified work			
11	Schedule DT of Start of work (as per W.O)	26.7.18			
12	Schedule DT of Completion of work (As per W.O)	16/2/21			
13	Measurement recorded in	MB No	5013/2019-20		
		Page No	501246-277		
14	Cheak measurement of the AEE/EE	MB No	5013/2019-20		
		Page No	501246-277		
15	Name of the Office/Office incharge	Kodigehalli Sub division			
16	a) Asst.Eng./Junior Eng.,:	Smt.Pushpalatha N.D			
	b) Asst Executive Engineer	Sri.G. Srinivasamurthy			
	Sanctioned estimated cost in Rs.	Accepted Tenderd Amount in Rs.	Amount claimed as per bills (Rs)	DIFFERENCE	
				Excess	Savins
	2,49,00,000.00	24849920.51	24716309 1720226.67	-	133611/-
					Remarks
					Final Bill

ertified that the above work has been executed by the Contractor satisfactorly in accordance with the specification as embodied in the
ement

ertified that the above work has been completed within the stipulated time noted in the work order

ertified that the Contractor has delayed and completed the work for which necessary time has been recovered

Pushpalatha N.D.
Assistant Engineer
Ward No.07

CPS
Assistant Executive Engineer
Kodigehalli Sub division

Chandrashekhara
Executive Engineer
Byatarayanapura Division

Shrinivasamurthy
Assistant Executive Engineer
BBMP, Bangalore